

Work Order

DAVID BURKE AND HALI P LEVINE
1816 NE RIVER CT
JENSEN BEACH FL 34957

(352) 562-4927

811 Ticket #:

HOA: St Lucie River Heights

Gate Code:

Quote #

Materials

Description

Labor to tear out 35ft existing fence and reinstall at a later date. Concrete must be pulled out with posts. Haul away debris.

Reinstall new 35ft x 6ft high Pressure Treated Pine Wood, Horizontal Shadowbox fence to match existing fence, no paint or stain (no gate). Posts set in sea wall using PVC sleeves. Will need one two rail black water wing to extend fence over sea wall.

Permit not required. 50% deposit required with contract. Balance due on completion. Trim hedges and bushes close to fence line before install date to prevent delay. Vegetation removal not included.